

# Inner West Busway along Victoria Road

Sunday 25 October, 2009 – Saturday 31 October, 2009

A number of residents in the vicinity of the project have requested a weekly update of the construction program for the Inner West Busway project. This weekly update is supplementary to the broad notifications you will receive as the work progresses.

If you would like this program emailed to you each week please let us know by emailing victoriaroad@btba.com.au.

## Resurfacing work

The roadwork, to build the busway between The Crescent and Terry Street on Victoria Road, is nearing completion. This section of Victoria Road will be resurfaced – this is part of the final stages of this work!

This work is scheduled to start on Tuesday 3 November, 2009 and will take approximately 8 night shifts to complete. A large team with many machines will be working on the road to get the work done as quickly as possible. Lane closures and traffic detours will be in place and some access to properties will be temporarily restricted. Detailed information about this work will be issued to the local community soon.

## Working hours

Working hours are typically Monday to Friday from 7am to 6pm and Sunday to Thursday from 7pm to 5am with high noise activities to be undertaken during the day or before midnight. Saturday work hours are 8am to 1pm.


**This schedule is based on the most up to date information at the time of printing. However, the days on which activities are undertaken and their duration are subject to change due to weather, technical issues or any work innovations that may arise during the week.**

The new bridge over Iron Cove	Sun 25/10		Mon 26/10		Tue 27/10		Wed 28/10		Thu 29/10		Fri 30/10		Sat 31/10	
	Day	Night	Day	Night	Day	Night	Day	Night	Day	Night	Day	Night	Day	Night
<b>Marine based work</b>														
Start piling work for Pier 5, including moving the current exclusion zone									✓		✓		✓	
Complete pile cap work on Piers 3 and 4 and commence pier work			✓		✓		✓							
<b>Land based work</b>														
Continue work on the Drummoyne bridge abutment, including excavation of the abutment			✓		✓		✓		✓		✓		✓	
Continue work on the Rozelle bridge abutment including work on the Rozelle foreshore and casting bed			✓		✓		✓		✓		✓		✓	

Rozelle	Sun 25/10		Mon 26/10		Tue 27/10		Wed 28/10		Thu 29/10		Fri 30/10		Sat 31/10	
	Day	Night	Day	Night	Day	Night	Day	Night	Day	Night	Day	Night	Day	Night
<b>Between Robert and Gordon streets</b>														
Road pavement construction work, (Type 1 and 2 noise – <b>Type 1 stops at midnight</b> )						✓								
<b>Between Gordon and Evans streets</b>														
New road median construction work including asphaltting of new median strip (Type 1 and 2 noise – <b>Type 1 stops at midnight</b> )		✓		✓		✓		✓		✓				
Barrier removal from median (Type 1 and 2 noise – <b>Type 1 stops at midnight</b> )		✓		✓		✓		✓		✓				
<b>Between Evans and Darling streets</b>														
Road pavement construction work for slab replacement (Type 1 and 2 noise – <b>Type 1 stops at midnight</b> )		✓												
New road median construction work including barrier removal and installing new kerb (Type 1 and 2 noise – <b>Type 1 stops at midnight</b> )		✓		✓		✓		✓		✓				
<b>Between Darling and Wellington streets</b>														
New road median construction work including barrier removal and installing new kerb (Type 1 and 2 noise – <b>Type 1 stops at midnight</b> )				✓		✓		✓		✓				
Electronic signage and services works at Crystal and Darling streets including installation of footings (Type 1 and 2 noise – <b>Type 1 stops at midnight</b> )			✓		✓	✓	✓	✓	✓	✓	✓			
<b>Between Wellington and Terry streets</b>														
New road median construction work including barrier removal and installing new kerb (Type 1 and 2 noise – <b>Type 1 stops at midnight</b> )		✓		✓										

### Important information about noise during construction for residents

The impact of noise will vary depending on your proximity to the noise source, protection provided by other structures and the type of building you reside in. Noise levels have been identified in the project's *Construction Noise and Vibration Management Plan*, ranging on a scale of one to four. To view the noise plan please visit the project website at [www.innerwestbusway.com.au](http://www.innerwestbusway.com.au).



High level noise work, such as saw cutting and concrete breaking will, wherever possible, be done during the day between 10am and 3pm to minimise noise impact on the local community. Other work, which has less noise impact (generally considered as low noise work) will be done at night from 7pm to 5am to minimise the impacts on traffic flow, access and parking on Victoria Road.

Intermittent periods of high noise levels between 12am and 5am will be unavoidable and may be experienced by residents in the immediate vicinity of the work. **If you experience extended periods of medium to high levels of noisy work and are concerned, please contact the community relations team on 1300 780 841.**